# Q1 2026 PROGRESS BRIEF

EU-GMP Pharmaceutical Manufacturing Facility — Arico, Tenerife

| 15.8% | Zero | 2× Pace | 7/19 |
|---|---|---|---|
| Complete in 32 Days | Defects (6/6 DF) | Double Contractual Rate | Operational Procedures |

## 1. Construction Milestones

10 phases from groundbreaking to full structural columns — January to March 2026.

| Date | Phase | Description |
|---|---|---|
| **Jan 20** | Phase 0 | Groundbreaking — first excavation on 32,740 m² site |
| **Feb 9** | Phase 1 | Full excavation complete, foundation pad exposed |
| **Feb 12** | Phase 2 | Heavy equipment mobilized — crane on site, first blocks placed |
| **Feb 20** | Phase 3 | Foundation grid laid — formwork visible, rebar cages installed |
| **Feb 25** | Phase 4 | Foundations advancing — rebar structures rising across site |
| **Feb 27** | Phase 5 | First concrete columns poured — structural skeleton forming |
| **Mar 2** | Phase 6 | Retaining walls and additional columns multiplying |
| **Mar 6** | Phase 7 | Full foundation grid complete and capped |
| **Mar 10** | Phase 8 | Structural columns emerging — building shape defined |
| **Mar 23** | Phase 9 | Full column array + tower crane — facility rising |

### Certification N°1

15.8% completion certified in 32 days — zero defects — 6/6 technical validations — €354,876 paid on schedule. Contractor: Gea Europa SL.

## 2. Upcoming Milestones

Construction, cleanroom installation, and regulatory pathway through early 2027.

| Target | Milestone |
|---|---|
| **Apr 2026** | Ceiling structure begins — contractor continuing at 2× pace |
| **May 2026** | Cleanroom contractor selected — competitive bid (decision Apr 4) |
| **Jul 2026** | Ceiling completion — structural envelope closed |
| **Q3 2026** | Cleanroom installation — 5-month timeline from specialist contractor |
| **Q4 2026** | Equipment qualification (IQ/OQ/PQ) — process validation begins |
| **Q1 2027** | AEMPS inspection request — target EU-GMP certification |

## 3. EU-GMP Corporate Establishment

24-week sprint running in parallel with construction — saves 9 months versus sequential approach.

- Week 1: 7 of 19 operational procedures documented (350% of target), well ahead of schedule.
- Completed: Document Control, Change Control, CAPA, Deviations/OOS, Training, Self-Inspection, Supplier Qualification.
- Qualified Person recruitment active. Two candidates identified, posting approximately April 10.
- Target: AEMPS inspection request September 2026, EU-GMP certification early 2027.

**Impact:** Running QMS build parallel to construction targets first revenue by mid-2027 — not late 2027. The parallel approach compresses the timeline by approximately 9 months.